Project Controls Report Card

Co	Job	Job Name	Customer	Department	Customer Name	Project Manager	Progress Cmpl	Progress Cmpl On Time	Daily Report Cmpl	ARCredit Notes Missing	ARMax Past Due Days	Has Schedule	POSLMissing MTD	JSRMargin	JSRMargin Last Week	RCMargin	Orig Margin	JSRRev At Compl
1	220185.	AMG VANADIUM/SMP WORKS FOR AREAS 1000, 2000 & 5000	2494	Cleveland	AMG VANADIUM LLC	KEAGAN DONNAN	Y	Υ	0	N	0	Υ	1	8%	100%	14%	11%	\$26,743,066.44
1	220482.	ARCELORMITTAL/CLEVE/SUPPLY & INSTALL TANK @ SPWTP	895	Cleveland	CLEVELAND-CLIFFS INC.	MIKE ROSS	Y	Υ	0	N	0	N	0	16%	18%	13%	13%	\$589,454.16
	218561.	SKILLMAN/HAMMOND SCHOOL/NEW HAMMOND HIGH SCHOOL	2350	Indiana	SKILLMAN CORPORATION	RON CRABTREE	Y	Υ	0	N	0	Y	0	6%	6%	9%	5%	\$10,924,752.98
	220381.	HAGERMAN/UNION CTR ELEM SCH./ADDITION HVAC PLUMBING	2514	Indiana	HAGERMAN, INC.	KEN COLEMAN	Y	Υ	0	N	19	Y	0	9%	9%	9%	9%	\$1,870,000.00
1	218646.	USS/CLAIRTON (FF)/UNDERGROUND FIRE PROTECTION	304	Pittsburgh	UNITED STATES STEEL	CHRIS PALUTI	Υ	Υ	0	N	0	N	0	59%	58%	51%	28%	\$2,298,370.06
	219669.	WILLIAMS/RIDGELINE COMPRESSOR FACILITY FOUNDATIONS	2275	Pittsburgh	WILLIAMS OHIO VALLEY MIDSTREAM, LLC	BILL CORNELL	Υ	Υ	0	N	0	Y	0	4%	5%	7%	9%	\$3,205,000.00
1	219683.	ATI/SLAG PROCESSING BUILDING	127	Pittsburgh	ALLEGHENY LUDLUM CORP	DAVE MELDER	Υ	Υ	0	N	0	Y	0	16%	16%	14%	9%	\$11,311,580.08
1	220503.	SDI/GALVTECH/TEMPER MILL UPGRADES	2435	Pittsburgh	STEEL DYNAMICS, INC.	HARRY MERTZ	Υ	Υ	0	N	0	N	0	3%	3%	2%	20%	\$343,184.60
1	220507.	MESSER GAS/BUILDING SHEETING	2008	Pittsburgh	MESSER LLC	GREG LESNOCK	Υ	Υ	0	N	0	N	0	-15%	2%	0%	5%	\$28,000.00
3	219364.	FIRST ENERGY/E. TOWANDA115kV BREAKER & HALF CONVERS. PROJECT	622	Pittsburgh	FIRST ENERGY	ERNIE GROCHALSKI	Υ	Υ	0	N	0	N	0	33%	33%	32%	0%	\$2,682,866.81
3	220389.	PRECOAT METALS/LOCKER ROOM & NUCOR BLDG.	889	Pittsburgh	PRECOAT METALS	KEVIN LESLIE	Υ	Υ	0	Y	4	N	0	13%	7%	6%	4%	\$471,585.00
3	221006.	FIRST ENER/LEWISTOWN SS/TRANSFORMER & CABLE TRENCH	622	Pittsburgh	FIRST ENERGY	KEVIN LESLIE	Υ	Υ	0	N	0	N	0	18%	0%	9%	9%	\$445,525.20

RCRev At Compl	JSRProfit At Compl	RCProfit At Compl	Progress Cmplt Pct	Progress Direct Cmplt Pct
\$26,182,971.24	\$2,255,331.50	\$3,665,616.57	61%	62%
\$584,568.00	\$94,999.73	\$76,225.76	59%	58%
\$11,259,110.00	\$636,799.05	\$985,406.64	106%	98%
\$1,870,000.00	\$159,501.75	\$159,016.00	14%	13%
\$2,297,768.00	\$1,358,241.32	\$1,177,250.92	99%	99%
\$3,205,000.00	\$130,591.07	\$224,446.37	45%	44%
\$11,233,909.76	\$1,863,931.02	\$1,521,637.14	89%	89%
\$312,650.00	\$9,003.16	\$6,241.67	16%	0%
\$28,000.00	(\$4,091.39)	\$0.38	100%	100%
\$2,576,444.00	\$888,850.51	\$816,663.81	97%	100%
\$458,000.00	\$62,552.90	\$28,000.00	37%	36%
\$435,000.00	\$81,656.37	\$38,758.00	10%	9%